

2013 Tishomingo Utility Upgrade - Schedule of Construction - Week of April 8- 12

The Utility Upgrade project consists of water line replacement (approx. 5 miles of new line), repairing and placing 110 fire hydrants, , placing 90 new valves into the system, and adding a new 150,000 gallon water tank to the system.

The project includes placing new sewer lines ( approx. 6 miles ), repairing 50 manholes, placing 30 new manholes.

The p ne project also includes purchase of a new sewer line cleaning machine. The project also includes substantial work at the Sewer Treatment Plant including new headworks, drying bed improvements and digester improvements.

CONTRACT	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	% Complete
WATER LINES	Staging pipe and equipment	0%				
Water Tower ( 6th Street )	No activity	0%				
SEWER LINES	Staging pipe and equipment	0%				
SEWER PLANT UPGRADE	Move In	0%				
SEWER CLEANING MACHINE	Order made to manufacturer	25%				

NOTES

- The water line contractor plans on starting his work on North Kemp Avenue, on the west side of the highway
- The water tower contractor will be working on site preparation, building the tank's foundation for the first six weeks, with erection of the tower completed by August 17th.
- The sewer line contractor has not said where he plans to start work - he has approx. 5 miles of line to lay
- The Sewer Treatment Plant contractor plans to spend the first six weeks clearing existing sewer system before beginning work on the improvements
- The Sewer Cleaning Machine/truck has been ordered, delivery expected in two months

